



Installation Audit

Customer/Brand Name:		Installation Compan	y:	Technician ID:
Address:				
Task		(*	() C	omments
New wired pulled YES or NO - reason:				
Speaker mounted facing ground or at 90 degrees if possible (away from car)				
Microphone facing towards car, 18" away from speaker if possible				
All connections soldered and all end wires tinned with dolphins used				
Menu Board Loop Detector Wired, set between 4 to 6				
All Wireless Headsets Tested and Fully Operational with no echo				
Base Station in Approved Location and Fully Operational- (Strain relief installed)				
Headset Rack and Battery Charger mounted on wall in Approved Location				
Loop Installation Saw Cut (if Applicable) is Water-Sealed and Cosmetically Acceptable				
Indicate if Message Repeater (<i>Greeter</i>) is being used				
Timer integrated with base station, greet time functional - (DIP Switch #6 is ON) • In comments, identify brand - Hyperactive, ERC, etc.				
Volume Settings: Inboun				
Outbou	und Day Outbound Night			
Additional Comments				
The SpeedThru System installed at this location is operational and the site has passed the installation audit.				
Auditor Signature	Auditor Printed Name	Date		

Post Installation Audit